



**Gas Tightness Test**

Gas tightness test carried out (Yes / No)	Yes	Total Installation volume (m³)	0.00176	Max allowable pressure drop (mbar)	4	Type of gauge used (water / electronic)	Electric	Tightness test result (Pass / Fail)	
Where was the Test carried out from?	ECV	Let by test duration (mins)	1	Volume smallest occupied space (m³)	42.33	Smell of gas	N/A	Pass	
Scope of work (e.g. IGE/UP/1 or 1A or 1B)	IGE/UP/1B	Stabilisation period (mins)	1	Tightness test pressure (TTP) (mbar)	20	CO Alarm			
						CO Alarm Installed	Date Of Expiry	CO Pass/Fail	
Installation (New / Existing / Extension)	Existing	Tightness test duration (mins)	2	Actual pressure drop (mbar)	0	Yes	08/2025	Pass	

**Meter Information**

Meter Location	Externally rear of property	Meter room secure	Meter box	Meter room key labelled	Meter box key	Standing pressure at meter (mbar)	24.03	Working pressure at Appliances (mbar)	
Meter size	U6	Meter accessible	Yes	Meter room ventilated	N/a	Working pressure at meter	22.04	20.95	
ECV labelled	Yes	Does ECV operate easily	Yes	Adequate gas isolation	Yes	Suitably sleeved Area Adjacent Meter	Yes	Meter Labelling Correct	
Pipework colour coded /identified from point of Test	Yes	Line diagram at meter (current)	N/a	Clear of combustibles	Yes	Installation cross bonded	Yes internally	Yes	
Gas pipe supported (Where Visible) from point of Test	Yes				Flue Dilution (CO <sub>2</sub> ) %	N/a	Air Sample (CO <sub>2</sub> ) %	N/a	
Manometer Make	Testo	Serial No	N/a	Analyser Make	Testo	Serial No	61857248		

Description of work: Tightness test, boiler service and co alarm tested

Defects		Remedial work required
No 1	Wall around flue not sealed behind collar internally	Wall around flue needs sealing
No 2	Boiler on a plug power supply	Recommend boiler wired into a switch fuse spur
No 3	Condense pipe blocked and leaking internally and runs into a rain water pipe	Cleared blockage a condense pipe no longer leaking. Recommend acid neutraliser be fitted or condense pipe reputed through a condense pump
No 4	13 amp fuse in boiler supply	Replaced with a 3 amp fuse on service
No 5		
No 6		
No 7		
No 8		

Parts used	Part Number	Qty	Declaration of Gas safety: I confirm that all of the work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation & Use) regulations, industry standards and procedures.
		1	
3 amp fuse			

Print Name	Sean Moloney	Engineer's Signature	
------------	--------------	----------------------	-------------------------------------------------------------------------------------


The work has been carried out to my satisfaction. I agree to pay for all chargeable work carried out and the cost of any parts ordered and/or supplied.

Print Name	No person present	Customer Signature	
------------	-------------------	--------------------	--

Tightness Test Carried out from this Valve 'Label'



Appliance Flue Termination



Warning Label 'if Applicable'

CO Expiry Date

Location of CO Alarm



Photo of Unsafe Situation

Defect 1

Defect 2



Defect 3

Defect 4

Defect 5



Defect 6

Defect 7

Defect 8